

PENNSYLVANIA PIPELINE PROJECT CONSTRUCTION SPREAD 3

JUNIATA COUNTY CONSERVATION DISTRICT EROSION & SEDIMENT CONTROL & SITE RESTORATION PLAN

NOVEMBER 2016

DRAWING INDEX	
SHEET No.	DRAWING TITLE
ES-0.01 TO ES-0.24	EROSION & SEDIMENT CONTROL & SITE RESTORATION PLAN NOTES & DETAILS
ES-0.25	KEY PLAN
ES-3.01 TO ES-3.10	EROSION & SEDIMENT CONTROL & SITE RESTORATION PLANS

PREPARED BY:




complex world | CLEAR SOLUTIONS™

661 ANDERSEN DRIVE – FOSTER PLAZA 7, PITTSBURGH, PA 15220
TEL: (412) 921-7090 | FAX: (412) 921-4040

PREPARED FOR:



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA



LOCATION MAP
PENNSYLVANIA PIPELINE PROJECT
HOUSTON, PENNSYLVANIA TO MARCUS HOOK, PENNSYLVANIA


GENERAL EROSION & SEDIMENT CONTROL PLAN NOTES:

1. TOPOGRAPHIC MAPPING AND FEATURES COMPILED FROM WWW.PASDA.PSU.EDU.
2. THE PROJECT TAKES PLACE WITHIN JUNIATA COUNTY, PENNSYLVANIA.
3. TOWNSHIP BOUNDARIES TAKEN FROM WWW.PASDA.PSU.EDU.
4. 100-YEAR FEMA FLOODPLAINS TAKEN FROM WWW.PASDA.PSU.EDU.
5. SEE SHEET ES-0.02 FOR STREAM AND WETLAND CROSSING TABLE.
6. A PRECONSTRUCTION MEETING IS REQUIRED PRIOR TO THE START OF ANY CONSTRUCTION ACTIVITY. THE OWNER AND/OR OPERATOR SHALL INVITE ALL CONTRACTORS, THE LANDOWNER, APPROPRIATE MUNICIPAL OFFICIALS, THE E&S PLAN PREPARER, AND A REPRESENTATIVE FROM THE LOCAL PADEP OR CONSERVATION DISTRICT TO AN ON-SITE PRECONSTRUCTION MEETING AT LEAST SEVEN DAYS IN ADVANCE.
7. A COPY OF THE APPROVED E&S PLANS MUST BE AVAILABLE AT THE PROJECT SITES AT ALL TIMES.
8. AT LEAST THREE DAYS PRIOR TO STARTING EARTH DISTURBANCE ACTIVITY, ALL CONTRACTORS INVOLVED IN THESE ACTIVITIES SHALL NOTIFY PENNSYLVANIA ONE CALL SYSTEM, INC. AT 8-1-1. CONTRACTOR MUST RECEIVE ALL CLEARANCES BEFORE STARTING CONSTRUCTION ACTIVITIES.
9. PIPELINE LOCATIONS AND LIMIT OF DISTURBANCE (LOD) FROM SUNOCO PIPELINE L.P.
10. GENERAL LOCATION AND SPACING FOR WATER BARS ARE SHOWN ON THE PLAN. WATER BARS LOCATION MAY BE ADJUSTED IN THE FIELD DUE TO ACTUAL SITE CONDITIONS; HOWEVER, INSTALLATION AND SPACING MUST CONFORM TO THE DETAIL PROVIDED ON THE PLAN SHEET ES-0.08.
11. THE RIGHTS-OF-WAYS AND EASEMENTS SHOWN ON THIS PLAN ARE THE RESPONSIBILITY OF SUNOCO PIPELINE L.P. TO SECURE WITH THE INDIVIDUAL PROPERTY OWNER. THE RIGHTS-OF-WAY AND EASEMENTS SHOWN ON THIS PERMIT DRAWING REPRESENT THE BEST AVAILABLE PROPERTY INFORMATION AS PROVIDED TO TETRA TECH, INC. BY SUNOCO PIPELINE L.P. THE RIGHTS-OF-WAY AND EASEMENTS SHALL BE VERIFIED AND LOCATED IN THE FIELD BY SUNOCO PIPELINE L.P.
12. GENERAL E&S CONTROLS FOR SOIL STOCKPILE LOCATIONS ARE SHOWN ON THE TYPICAL DETAILS. ALONG THE ALIGNMENT, TOPSOIL WILL BE PUSHED TO ONE SIDE OF THE RIGHT OF WAY. THE TOPSOIL WILL BE PUSHED BACK DURING SITE RESTORATION. TOPSOIL WILL BE SEGREGATED AT ALL LOCATIONS THROUGHOUT THE PROJECT WHERE TOPSOIL EXISTS.
13. COMPOST FILTER SOCK INSTALLATION TO BE ADJUSTED AS NEEDED TO ACCOMMODATE ACTUAL CONTOURS IDENTIFIED IN FIELD DURING VARIOUS PHASES OF THE PROJECT.
14. IN-STREAM CONSTRUCTION IS RESTRICTED IN STOCKED TROUT STREAMS FROM MARCH 1 THROUGH JUNE 15 WHERE NOTED.
15. IN-STREAM CONSTRUCTION IS RESTRICTED IN WILD TROUT STREAMS FROM OCTOBER 1 THROUGH DECEMBER 31 WHERE NOTED.
16. THIS PROJECT WILL REQUIRE WATER FOR DUST CONTROL, PIPELINE CLEANING, HORIZONTAL DIRECTIONAL DRILLING AND HYDROSTATIC TESTING OF THE PIPELINE AND MAINLINE VALVES. ALL WATER FOR THESE ACTIVITIES WITHIN THE DELAWARE RIVER BASIN WILL BE SOURCED FROM MUNICIPAL WATER SOURCES. NO SURFACE WATER WITHDRAWAL WITHIN THE DELAWARE RIVER BASIN IS PROPOSED FOR THIS PROJECT.
17. ALL WATER USED FOR HYDROSTATIC TESTING OF THE PIPELINE AND MAINLINE VALVES WITHIN THE DELAWARE RIVER BASIN WILL BE DISCHARGED THROUGH THE DELAWARE COUNTY REGIONAL WATER QUALITY CONTROL AUTHORITY VIA SUNOCO FACILITIES AT MARCUS HOOK, DELAWARE COUNTY, PA.
18. PORTIONS OF THE PROJECT LOD HAVE BEEN DESIGNATED "TRAVEL LANES" WITH THE FOLLOWING CLASSIFICATIONS:
- A. TRAVEL AND CLEARING LOD - MECHANICAL CLEARING OF LAND BETWEEN HORIZONTAL DIRECTIONAL DRILL HDD WORKSPACES FOR LINE OF SIGHT AND, IN SOME CASES, ACCESS PURPOSES
- B. TRAVEL LOD - AREA NEEDED TO TRAVEL BETWEEN HORIZONTAL DIRECTIONAL DRILL WORKSPACES OR DOWN THE RIGHT-OF-WAY TO GET TO A HORIZONTAL DIRECTIONAL DRILL WORKSPACE
19. VOID MITIGATION PLAN FOR KARST TERRAIN AND UNDERGROUND MINING IS TO BE REVIEWED PRIOR TO CONSTRUCTION AND IMPLEMENTED AS NECESSARY OR REQUIRED THROUGHOUT CONSTRUCTION.
20. AT BLOCK VALVE SITES, FIELD SURVEYS WERE CONDUCTED TO ACCURATELY REFLECT FIELD CONDITIONS TO FACILITATE THE DESIGN OF THE SITES. THESE SURVEYS WERE CONDUCTED IN THE IMMEDIATE VICINITY OF THE PAD AND ROAD TO BE DESIGNED. DUE TO THE NATURE OF POST CONSTRUCTION STORMWATER DESIGN CRITERIA, SURVEY COULD NOT BE CONDUCTED FOR THE ENTIRE DRAINAGE AREAS AT EACH LOCATION. IN THESE AREAS, LIDAR DATA WAS SUBSTITUTED.

DRAWINGS BY TOWNSHIP		
COUNTY	TOWNSHIP	PLAN SHEETS
JUNIATA	LACK	ES-3.01 TO ES-3.10

LIMIT OF DISTURBANCE/PROJECT AREA TABLE		
	LIMIT OF DISTURBANCE	PROJECT AREA
JUNIATA COUNTY	31 ACRES	31 ACRES

DETAIL INDICATOR



LEGEND

EXISTING 10' CONTOUR

EXISTING 2' CONTOUR

EXISTING TREE LINE

EXISTING FENCELINE

EXISTING STREAM WITH FLOW DIRECTION

EXISTING ELECTRIC OVERHEAD

EXISTING ELECTRIC UNDERGROUND

EXISTING LIGHT POLE

EXISTING WATER LINE

EXISTING GAS LINE

EXISTING DOMINION GAS LINE

EXISTING SANITARY SEWER LINE

EXISTING BUILDING

PROPERTY LINE

COUNTY BOUNDARY

TOWNSHIP BOUNDARY

100-YEAR FLOODWAY

100-YEAR FEMA FLOODWAY

100-YEAR FEMA FLOODPLAIN

WATERSHED BOUNDARY

ORANGE CONSTRUCTION FENCE

EXISTING PEM WETLAND

EXISTING PFO WETLAND

EXISTING PSS WETLAND

PROPOSED PIPE LOCATION

PROPOSED PERMANENT RIGHT-OF-WAY

PROPOSED TEMPORARY RIGHT-OF-WAY

PROPOSED TEMPORARY WORKSPACE

RIPARIAN FOREST BUFFER

OUTFALL FLOW DIRECTION ARROW

LIMIT OF DISTURBANCE (ESCGP-2 PERMIT BOUNDARY)/ AREA TO BE RESTORED

ROCK CONSTRUCTION ENTRANCE

ROCK CONSTRUCTION ENTRANCE WITH WASH RACKS

AGGREGATE STOCKPILE

PERMANENT WATER BAR

TEMPORARY WATER BAR

EROSION CONTROL BLANKET

12" COMPOST FILTER SOCK

18" COMPOST FILTER SOCK

24" COMPOST FILTER SOCK

COMPOST SOCK SEDIMENT TRAP

TRENCH PLUGS

TEMPORARY TIMBER MAT

TEMPORARY EQUIPMENT CROSSING

WATER DEFLECTOR

SPOIL STOCKPILE

HORIZONTAL DIRECTIONAL DRILL

CONVENTIONAL BORE

ROW - TRAVEL AND CLEARING LOD

ROW - TRAVEL LOD

TEMPORARY UPSLOPE DIVERSION BERM

TEMPORARY SLOPE PIPE

TROUT STREAM RESTRICTION - NO IN-STREAM WORK BETWEEN OCT-DEC

TROUT STREAM RESTRICTION - NO IN-STREAM WORK BETWEEN OCT-APR

TROUT STREAM RESTRICTION - NO IN-STREAM WORK BETWEEN MAR-JUN & OCT-DEC

TROUT STREAM RESTRICTION - NO IN-STREAM WORK BETWEEN MAR-JUN

SPECIAL RESTORATION AREA - PFO TO PFO; SEE PFO RESTORATION PLANTING NOTES

SPECIAL RESTORATION AREA - PSS TO PSS; SEE PSS RESTORATION NOTES


SITE SPECIFIC PLAN DRAWING AREA. SITE SPECIFIC TOPOGRAPHIC SURVEY CONDUCTED IN THIS APPROXIMATE AREA. E&S CONTROL LAYOUT ON E&S PLAN MAY DIFFER FROM THE SITE SPECIFIC PLAN DUE ADDITIONAL SURVEY CONDUCTED IN THESE AREAS. SITE SPECIFIC PLAN SUPERSEDES E&S PLAN IN THESE AREAS.

TETRA TECH

www.tetrattech.com

661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS			
NO.	BY	DATE	REMARKS



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA

**PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3**

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES

JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016

PROJECT NO.: 112IC05958

DESIGNED BY: JB

DRAWN BY: BH

CHECKED BY: RS

COPYRIGHT TETRA TECH INC.

ES-0.01

SHEET 0.01 OF 35

	1	2	3	4	5	6	7	8	9	10
A										
B										
C										
D										
E										
F										


AVOIDANCE MEASURES TABLE

Species or Area	Agency	County/AOC/ Survey Area	Population	Pre-Construction, Construction and Restoration, Post- Construction Activity	Clearance Letter	Conservation Plan
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Timber Rattlesnake	PAFBC	Indiana, Cambria, Blair, Huntington, Juniata, Perry, Cumberland	NA	Construction Monitoring	09/22/15	Timber Rattlesnake Conservation Plan (August 2015)
Bog turtle	USFWS	All	NA	Construction, Restoration	10/31/16	Bog Turtle Conservation Plan (April 2016)
Bog turtle	USFWS	All	NA	Construction, Restoration	10/31/16	Bog Turtle Conservation Plan (April 2016)



661 ANDERSEN DRIVE – FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.03	
SHEET	0.03 OF 35

A

T

- B

C

- D

E

COMMONWEALTH OF PENNSYLVANIA
REGISTERED PROFESSIONAL
ROBERT F. SIMCIK
ENGINEER
PE-050435-E

SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES


JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

SITE RESTORATION PLAN NOTES & DETAILS	COPYRIGHT TETRA TECH INC. ES-0.05 SHEET 0.05 OF 35
--	---

A - IF LISTED SPECIES IS UNAVAILABLE DURING PLANTING, A COMPARABLE NATIVE SUBSTITUTE WILL BE USED.
B - USACE EASTERN MOUNTAINS AND PIEDMONT WETLAND STATUS TREES AND SHRUBS WILL BE PLANTED AT A DENSITY OF
AT LEAST 400 PLANTS/TREES PER ACRE IN ACCORDANCE WITH USACE GUIDANCE
C - DBH: DIAMETER AT BREAST HEIGHT


PENN DOT FORMULA B				
SEEDING RATE	3 LBS PER 1,000 SQ FT			
SPECIES	% BY WT.	PURITY %	MIN. % GERMINATION	MAX. % WEED SEED
KENTUCKY BLUEGRASS	50	98	80	0.20
PERENNIAL RYE	20	98	90	0.15
RED FESCUE	30	98	85	0.15





661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS			
NO.	BY	DATE	REMARKS



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3


1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016
PROJECT NO.: 112IC05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.07
SHEET 0.07 OF 35



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040



REVISIONS			
NO.	BY	DATE	REMARKS



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016
PROJECT NO.: 112IC05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.08
SHEET 0.08 OF 35




TETRA TECH

www.tetrattech.com

661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
**PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3**


1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
**JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS**

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.09	
SHEET 0.09 OF 35	



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		




SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016
PROJECT NO.: 112IC05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.10
SHEET 0.10 OF 35



- NOTES:**
1. SEE PLAN SHEETS FOR FLOODWAY AND FLOODPLAIN LOCATIONS AND FOR REFERENCE TO SITE-SPECIFIC STREAM CROSSING DRAWINGS.
 2. CONSTRUCT WATERBODY CROSSINGS AS PERPENDICULAR TO THE AXIS OF THE WATERBODY CHANNEL AS ENGINEERING AND ROUTING CONDITIONS ALLOW.
 3. SETUP PUMP AND HOSE AS SHOWN, OR USE OTHER PRACTICAL ALTERNATIVES. PUMP SHOULD HAVE TWICE THE PUMPING CAPACITY OF ANTICIPATED FLOW.
 4. CONTRACTOR TO ENSURE A SUFFICIENT NUMBER OF ACTIVE AND BACKUP PUMPS TO MAINTAIN TWICE THE PUMPING CAPACITY OF ANTICIPATED FLOW ARE AVAILABLE AT THE SITE DURING THE INSTALLATION.
 5. INSTALL UPSTREAM DAM, THEN DOWNSTREAM DAM. KEEP PUMP RUNNING TO MAINTAIN STREAM FLOW, DETAIL 13 ES-0.08.
 6. BYPASS PUMP INTAKES SHALL BE SCREENED AND MAINTAINED A SUFFICIENT DISTANCE FROM THE STREAM BOTTOM TO PREVENT PUMPING OF CHANNEL BOTTOM MATERIALS AND AQUATIC LIFE.
 7. AN ENERGY DISSIPATOR IS REQUIRED AT THE DISCHARGE OF THE BYPASS PUMPS.
 8. WATERBARS ARE TO BE PLACED 50 FEET FROM TOP OF BANK EXCEPT AS NOTED ON SITE SPECIFIC PLAN DRAWINGS.
 9. MARK THE TOP OF STREAMBANK WITH HIGH VISIBLE FLAGGING AND POST RESOURCE AND NO REFUELING SIGNS WITHIN 100 FEET OF TOP OF STREAMBANK;
 10. HAZARDOUS OR POLLUTANT MATERIAL STORAGE AREAS SHALL BE LOCATED AT LEAST 100 FEET BACK FROM TOP OF STREAMBANK;
 11. GRUBBING SHALL NOT TAKE PLACE WITHIN 50 FEET OF TOP OF BANK PRIOR TO STREAM INSTALLATION WITH THE EXCEPTION OF THE TRAVEL LANE UNTIL ALL MATERIALS REQUIRED TO COMPLETE CROSSING ARE ON SITE AND PIPE IS READY FOR INSTALLATION;
 12. CONSTRUCT DAMS WITH SAND BAGS, JERSEY BARRIERS OR SIMILAR MATERIAL WITH AN IMPERVIOUS LINER EXTENDED TO THE STREAM BOTTOM AND SECURED WITH SANDBAGS (SEE ES-0.08) MAINTAINING AMBIENT DOWNSTREAM FLOW RATES;
 13. NATURAL STREAM BED MATERIAL TO BE STRIPPED AND SEGREGATED FROM SUBSURFACE MATERIAL FOR FINAL STREAMBED RESTORATION. EXCAVATION PORTION OF NATIVE STREAM BEDS COMPRISED OF ROCK, COBBLE, OR GRAVEL ARE TO BE STRIPPED AND SEGREGATED AND USED DURING STREAM RESTORATION.
 14. REMOVE ALL CONSTRUCTION MATERIAL AND STRUCTURES FROM THE WATERBODY AFTER CONSTRUCTION;
 15. RESTORE STREAM CHANNELS AND BOTTOMS TO THEIR PRECONSTRUCTION CONTOURS OR BETTER, AND STABILIZING THE STREAM CHANNEL PRIOR TO REESTABLISHING FLOW.
 16. ALL EXCESS EXCAVATED MATERIAL SHALL BE REMOVED FROM THE STREAM FLOODWAY PRIOR TO PERMANENTLY STABILIZING STREAM BANKS; AND,
 17. ALL DISTURBED AREAS WITHIN 50 FEET OF TOP OF BANK AND 100 FEET IN SPECIAL PROTECTION WATERSHEDS SHOULD BE BLANKETED OR MATTED WITHIN 24 HOURS OF INITIAL DISTURBANCE FOR MINOR STREAMS OR 48 HOURS OF INITIAL DISTURBANCE FOR MAJOR STREAMS UNLESS OTHERWISE AUTHORIZED. APPROPRIATE STREAM BANK PROTECTION SHALL BE PROVIDED WITHIN THE CHANNEL.
 18. KEEP LIME AND FERTILIZERS OUT OF STREAM.
 19. TEMPORARY CROSSINGS WILL STAY IN PLACE FOR NO GREATER THAN ONE YEAR.




**TYPICAL PIPELINE INSTALLATION STREAM CROSSING –
PUMP BYPASS DETAIL**
NOT TO SCALE



661 ANDERSEN DRIVE – FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		




SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
**PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3**

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
**JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS**

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.11	
SHEET	0.11 OF 35



- NOTES:**
1. SEE PLAN SHEETS FOR FLOODWAY AND FLOODPLAIN LOCATIONS AND FOR REFERENCE TO SITE-SPECIFIC STREAM CORRING DRAWINGS.
 2. THE FLUME SHOULD BE OF SUFFICIENT SIZE TO CONVEY NORMAL STREAM FLOW OVER THE OPEN TRENCH (MINIMUM SIZE OF 12 INCHES);
 3. FLUME PIPE MUST BE ONE CONTINUOUS PIPE LONG ENOUGH TO ACCOUNT FOR THE POSSIBILITY OF THE TRENCH WIDENING UNEXPECTEDLY DURING THE EXCAVATION (DUE TO SLOUGHING);
 4. FLUME SHALL BE INSTALLED PRIOR TO TRENCH EXCAVATION AT THAT LOCATION; AND,
 5. AN EFFECTIVE SEAL MUST BE CREATED AROUND THE FLUME(S). ONCE IN PLACE, THE FLUMES ARE NOT REMOVED UNTIL THE PIPELINE HAS BEEN INSTALLED AND THE STREAMBED AND BANKS HAVE BEEN RESTORED.
 6. WATERBARS ARE TO BE PLACED 50 FEET FROM TOP OF BANK EXCEPT AS NOTED ON SITE SPECIFIC PLAN DRAWINGS.
 7. MARK THE TOP OF STREAMBANK WITH HIGH VISIBLE FLAGGING AND POST RESOURCE AND NO REFUELING SIGNS WITHIN 100 FEET OF TOP OF STREAMBANK;
 8. HAZARDOUS OR POLLUTANT MATERIAL STORAGE AREAS SHALL BE LOCATED AT LEAST 100 FEET BACK FROM TOP OF STREAMBANK;
 9. GRUBBING SHALL NOT TAKE PLACE WITHIN 50 FEET OF TOP OF BANK PRIOR TO STREAM INSTALLATION WITH THE EXCEPTION OF THE TRAVEL LANE UNTIL ALL MATERIALS REQUIRED TO COMPLETE CROSSING ARE ON SITE AND PIPE IS READY FOR INSTALLATION;
 10. CONSTRUCT DAMS WITH SAND BAGS, JERSEY BARRIERS OR SIMILAR MATERIAL WITH AN IMPERVIOUS LINER EXTENDED TO THE STREAM BOTTOM AND SECURED WITH SANDBAGS (SEE ES-0.08) MAINTAINING AMBIENT DOWNSTREAM FLOW RATES;
 11. NATURAL STREAM BED MATERIAL TO BE STRIPPED AND SEGREGATED FROM SUBSURFACE MATERIAL FOR FINAL STREAMBED RESTORATION. EXCAVATION PORTION OF NATIVE STREAM BEDS COMPRISED OF ROCK, COBBLE, OR GRAVEL ARE TO BE STRIPPED AND SEGREGATED AND USED DURING STREAM RESTORATION.
 12. REMOVE ALL CONSTRUCTION MATERIAL AND STRUCTURES FROM THE WATERBODY AFTER CONSTRUCTION;
 13. RESTORE STREAM CHANNELS AND BOTTOMS TO THEIR PRECONSTRUCTION CONTOURS OR BETTER, AND STABILIZING THE STREAM CHANNEL PRIOR TO REESTABLISHING FLOW.
 14. ALL EXCESS EXCAVATED MATERIAL SHALL BE REMOVED FROM THE STREAM FLOODWAY PRIOR TO PERMANENTLY STABILIZING STREAM BANKS; AND,
 15. ALL DISTURBED AREAS WITHIN 50 FEET OF TOP OF BANK AND 100 FEET IN SPECIAL PROTECTION WATERSHEDS SHOULD BE BLANKETED OR MATTED WITHIN 24 HOURS OF INITIAL DISTURBANCE FOR MINOR STREAMS OR 48 HOURS OF INITIAL DISTURBANCE FOR MAJOR STREAMS UNLESS OTHERWISE AUTHORIZED. APPROPRIATE STREAM BANK PROTECTION SHALL BE PROVIDED WITHIN THE CHANNEL.
 16. KEEP LIME AND FERTILIZERS OUT OF STREAM.
 17. TEMPORARY CROSSINGS WILL STAY IN PLACE FOR NO GREATER THAN ONE YEAR.




**TYPICAL PIPELINE INSTALLATION STREAM CROSSING –
DRY FLUME DETAIL**
NOT TO SCALE



661 ANDERSEN DRIVE – FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		




SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
**PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3**

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
**JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS**

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.12	
SHEET 012 OF 35	



- NOTES:**
- SEE PLAN SHEETS FOR FLOODWAY AND FLOODPLAIN LOCATIONS AND FOR REFERENCE TO SITE-SPECIFIC STREAM CROSSING DRAWINGS.
 - CROSSING OF WATERBODIES WHEN THEY ARE DRY AND NOT FLOWING MAY PROCEED WITHOUT USE OF THE DRY PUMP BYPASS OR A DRY FLUME PROVIDED THAT THE ENVIRONMENTAL INSPECTOR VERIFIES THAT WATER IS UNLIKELY TO FLOW BETWEEN INITIAL DISTURBANCE AND FINAL STABILIZATION OF THE FEATURE.
 - WORK ON THE CROSSING MUST BE CONTINUOUS AND THE CROSSING MUST BE ATTENDED AT ALL TIMES.
 - IN THE EVENT PERCEPTIBLE FLOW IS ANTICIPATED OR IF THE CREW IS NOT IN ATTENDANCE AT THE CROSSING ALL OF THE REQUIREMENTS FOR A PUMP BYPASS OR DRY FLUME MUST BE MET.
 - EQUIPMENT AND SUPPLIES TO IMPLEMENT DRY PUMP BYPASS OR DRY FLUME CROSSING WILL BE ON-SITE IF STREAM-FLOW OCCURS DURING IMPLEMENTATION.
 - OPEN CUT CROSSING METHOD IS ONLY PERMITTED DURING TIMES OF NO STREAM FLOW OR RUNOFF EXISTS. DO NOT EXCAVATE TRENCH IN STREAM UNTIL THE PIPE SEGMENT IS ASSEMBLED AND READY FOR LOWERING IN. TRENCH DEWATERING SHALL USE A FILTER BAG WHEREVER FEASIBLE, TO AVOID UNCONTROLLED DOWNSTREAM SEDIMENTATION. LIMIT LENGTH OF TIME TO COMPLETE AND RESTORE STREAM CROSSING TO THE MINIMUM PRACTICABLE, E.G., LESS THAN 24 HOURS. IF FLOW AND SUBSTRATE CONDITIONS ARE SUCH THAT USE OF THIS CROSSING METHOD WOULD RESULT IN SIGNIFICANT UNCONTROLLED SEDIMENT TRANSPORT TO DOWNSTREAM AREAS, CONSIDER USING A DRY PUMP BYPASS OR DRY FLUME METHOD INSTEAD OF OPEN CUT.
 - WATERBARS ARE TO BE PLACED 50 FEET FROM TOP OF BANK EXCEPT AS NOTED ON SITE SPECIFIC PLAN DRAWINGS.
 - MARK THE TOP OF STREAMBANK WITH HIGH VISIBLE FLAGGING AND POST RESOURCE AND NO REFUELING SIGNS WITHIN 100 FEET OF TOP OF STREAMBANK;
 - HAZARDOUS OR POLLUTANT MATERIAL STORAGE AREAS SHALL BE LOCATED AT LEAST 100 FEET BACK FROM TOP OF STREAMBANK;
 - GRUBBING SHALL NOT TAKE PLACE WITHIN 50 FEET OF TOP OF BANK PRIOR TO STREAM INSTALLATION WITH THE EXCEPTION OF THE TRAVEL LANE UNTIL ALL MATERIALS REQUIRED TO COMPLETE CROSSING ARE ON SITE AND PIPE IS READY FOR INSTALLATION;
 - CONSTRUCT DAMS WITH SAND BAGS, JERSEY BARRIERS OR SIMILAR MATERIAL WITH AN IMPERVIOUS LINER EXTENDED TO THE STREAM BOTTOM AND SECURED WITH SANDBAGS (SEE ES-0.08) MAINTAINING AMBIENT DOWNSTREAM FLOW RATES;
 - NATURAL STREAM BED MATERIAL TO BE STRIPPED AND SEGREGATED FROM SUBSURFACE MATERIAL FOR FINAL STREAMBED RESTORATION. EXCAVATION PORTION OF NATIVE STREAM BEDS COMPRISED OF ROCK, COBBLE, OR GRAVEL ARE TO BE STRIPPED AND SEGREGATED AND USED DURING STREAM RESTORATION.
 - REMOVE ALL CONSTRUCTION MATERIAL AND STRUCTURES FROM THE WATERBODY AFTER CONSTRUCTION;
 - RESTORE STREAM CHANNELS AND BOTTOMS TO THEIR PRECONSTRUCTION CONTOURS OR BETTER, AND STABILIZING THE STREAM CHANNEL PRIOR TO REESTABLISHING FLOW.
 - ALL EXCESS EXCAVATED MATERIAL SHALL BE REMOVED FROM THE STREAM FLOODWAY PRIOR TO PERMANENTLY STABILIZING STREAM BANKS; AND,
 - ALL DISTURBED AREAS WITHIN 50 FEET OF TOP OF BANK AND 100 FEET IN SPECIAL PROTECTION WATERSHEDS SHOULD BE BLANKETED OR MATTED WITHIN 24 HOURS OF INITIAL DISTURBANCE FOR MINOR STREAMS OR 48 HOURS OF INITIAL DISTURBANCE FOR MAJOR STREAMS UNLESS OTHERWISE AUTHORIZED. APPROPRIATE STREAM BANK PROTECTION SHALL BE PROVIDED WITHIN THE CHANNEL.
 - KEEP LIME AND FERTILIZER OUT OF STREAM.
 - TEMPORARY CROSSINGS WILL STAY IN PLACE FOR NO GREATER THAN ONE YEAR.




**TYPICAL PIPELINE INSTALLATION STREAM CROSSING –
DRY OPEN CUT DETAIL**
NOT TO SCALE



661 ANDERSEN DRIVE – FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
**PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3**

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
**JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS**

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.14	
SHEET 0.14 OF 35	



TYPICAL PIPELINE INSTALLATION WETLAND CROSSING DETAIL
NOT TO SCALE


- NOTES:**
1. MARK THE LIMITS OF THE WETLAND WITH HIGH VISIBLE FLAGGING AND POST RESOURCE AND NO REFUELING SIGNS WITHIN 100 FEET OF WETLANDS;
 2. ORANGE SAFETY FENCE BETWEEN LOD AND ADJACENT WETLANDS.
 3. STABILIZE WETLAND TRAVEL LANE APPROACH.
 4. SEE SITE-SPECIFIC DETAILS WHEN NOTED ON E&S PLAN SHEETS.
 5. HAZARDOUS OR POLLUTANT MATERIAL STORAGE AREAS SHALL BE LOCATED AT LEAST 100 FEET BACK FROM THE WETLAND;
 6. USE NO MORE THAN TWO LAYERS OF TIMBER RIPRAP TO STABILIZE THE CONSTRUCTION RIGHT-OF-WAY;
 7. CUT VEGETATION OFF AT GROUND LEVEL LEAVING EXISTING ROOT SYSTEMS IN PLACE AND REMOVE IT FROM THE WETLAND FOR DISPOSAL;
 8. LIMIT PULLING OF TREE STUMPS AND GRADING ACTIVITIES TO DIRECTLY OVER THE TRENCH LINE UNLESS SAFETY CONCERNS REQUIRE THE REMOVAL OF STUMPS FROM THE WORKING-SIDE OF THE CONSTRUCTION ROW;
 9. SEGREGATE A MAXIMUM OF 12 INCHES OF TOPSOIL FROM THE AREA DISTURBED BY TRENCHING IN UNSATURATED WETLANDS.
 10. INSTALL TEMPORARY TIMBER MATS ALONG TRAVEL LANE. EQUIPMENT WILL WORK FROM MATS;
 11. ASSEMBLE PIPE IN UPLAND AREAS UNLESS WETLAND IS DRY ENOUGH TO ADEQUATELY SUPPORT SKIDS AND PIPE;
 12. IF STREAMS ARE PRESENT IMPLEMENT DRY CROSSING METHODS.
 13. RESTORATION ACTIVITIES WITHIN WETLANDS (SEE TYP WETLAND RESTORATION) SHALL BEGIN IMMEDIATELY AFTER BACKFILLING, WEATHER PERMITTING;
 14. NO SOIL AMENDMENTS SUCH AS AGRICULTURAL LIME OR FERTILIZER WILL BE USED WITHIN THE WETLAND AREAS.
 15. RESTORE WETLANDS TO THE ORIGINAL CONTOURS AND SURFACE FLOW.
 16. BULLDOZERS WILL NOT BE USED FOR CLEARING. TREES AND BRUSH WILL BE CUT BY HAND AT GROUND LEVEL BY CHAIN SAWS OR LOW GROUND PRESSURE EQUIPMENT, OR WITH EQUIPMENT THAT DOES NOT CAUSE EXCESSIVE RUTTING OF TOPSOIL OR WITH EQUIPMENT SUPPORTED BY MATS (TIMBER MATS, HDPE COMPOSITE OR SIMILAR).
 17. THE MINIMUM CLEARING NECESSARY TO SAFELY CONSTRUCT THE PIPELINE WILL BE DONE. MATS OR PADS MAY BE PLACED OVER TOP OF EXISTING VEGETATION, INCLUDING SHRUBS, WHERE POSSIBLE.
 18. STUMPS WILL BE LEFT IN PLACE, EXCEPT ON THE TRENCH LINE OR UNLESS THE REMOVAL IS NECESSARY TO ENSURE WORKER SAFETY. STUMPS MAY BE GROUND TO A SUITABLE HEIGHT FOR SAFETY REASONS.
 19. ALL CUT TIMBER AND BRUSH WILL BE REMOVED FROM WETLANDS. GRINDINGS WILL BE REMOVED AS MUCH AS PRACTICAL. DEBRIS AND STUMPS WILL NOT BE BURIED.
 20. CONTRACTOR SHALL BE REQUIRED TO INSTALL COMPLETED MAT TRAVEL LANE FOR PIPELINE CONSTRUCTION DURING THE TIME CONTRACTOR'S CLEARING CREW DOES NOT MEAN TREE FELLING) IS PERFORMING ITS WORK.

21. PRIOR TO GRADING, TOPOGRAPHIC ELEVATIONS SHALL BE NOTED SO THAT ORIGINAL CONTOURS CAN BE ACHIEVED DURING RESTORATION. UNNATURAL FEATURES AND UNSTABLE GRADES SHALL BE NOTED BY THE EI.
22. ORANGE FENCING AND CFS AND EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO GRADING AT ALL WETLAND CROSSINGS.
23. GRADING WILL BE LIMITED TO THE AREAS DIRECTLY OVER THE TRENCHLINE, EXCEPT WHERE TOPOGRAPHY REQUIRES ADDITIONAL GRADING FOR SAFETY REASONS. WHEN GRADING IS REQUIRED, TOPSOIL WITH THE VEGETATIVE ROOT MASS WILL BE STRIPPED, SEGREGATED AND RETURNED AS AN EVEN LAYER TO ALL GRADED AREAS.
24. PERMANENTLY STABILIZING UPLAND AREAS NEAR WETLANDS AS SOON AS POSSIBLE AFTER BACKFILLING.
25. BEFORE AND DURING TRENCHING THE SPREAD HYDROGEOLOGIST IS TO BE CONSULTED IN REGARDS TO THE PRESENCE OF GROUNDWATER CONFINING LAYERS (I.E., CLAY, FRAGIPAN) AND THE PRESENCE OF GROUNDWATER SEEPS AND DRAINS. SEGREGATION OF THE CONFINING LAYERS IS TO BE CONDUCTED AND, IF NECESSARY AND PRACTICABLE TO MAINTAIN HYDROLOGY OF ADJACENT AREAS, SEEPS AND DRAINS ARE TO BE TEMPORARILY FUMED. CONFINING LAYER CONDITIONS ARE TO BE RESTORED TO THE ORIGINAL CONDITION TO THE MAXIMUM EXTENT UNDER GUIDANCE OF THE SPREAD HYDROGEOLOGIST.
26. ECB SHALL BE INSTALLED 50 FEET FROM WETLAND EDGE IN NON-SPECIAL PROTECTION WATERS AND 100 FEET IN SPECIAL PROTECTION WATERS.
27. ADDITIONAL TRENCH PLUGS WILL BE INSTALLED FOR LONG OPEN-CUT WETLAND CROSSINGS.
28. WATERBARS ARE TO BE PLACED 50 FEET FROM TOP OF BANK EXCEPT AS NOTED ON SITE SPECIFIC PLAN DRAWINGS.
29. MARK THE TOP OF STREAM BANK WITH HIGH VISIBLE FLAGGING AND POST RESOURCE AND NO REFUELING SIGNS WITHIN 100 FEET OF TOP OF STREAM BANK.
30. HAZARDOUS OR POLLUTANT MATERIAL STORAGE AREAS SHALL BE LOCATED AT LEAST 100 FEET BACK FROM WETLAND EDGE.
31. AVOID SAND BLASTING IN WETLANDS TO THE EXTENT PRACTICABLE. IF SANDBLASTING IS PERFORMED WITHIN A WETLAND, THE CONTRACTOR SHALL PLACE A TARP OR SUITABLE MATERIAL IN SUCH A WAY AS TO COLLECT AS MUCH WASTE SHOT AS POSSIBLE AND DISPOSE OF THE COLLECTED WASTE. THE CONTRACTOR SHALL CLEAN UP ALL VISIBLE DEPOSITS OF WASTES AND DISPOSE OF THE WASTE AT AN APPROVED DISPOSAL FACILITY.
32. ANY EXCESS FILL MATERIAL MUST BE REMOVED AND NOT SPREAD WITHIN THE WETLAND.



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040



REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3


1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.15	
SHEET 0.15 OF 35	



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040



REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS


DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.16	
SHEET	0.16 OF 35



TYPICAL CONVENTIONAL BORE CROSSING LAYOUT
NOT TO SCALE

NOTES:

1. LAYOUT WILL VARY ACCORDING TO AVAILABLE WORK SPACE AND FIELD CONDITIONS.
2. WORKSPACE AVAILABLE FOR PARKING, STAGING, AND OTHER USES WHEN NOT BEING USED FOR BORING.
2. INSTALL COMPOST FILTER SOCKS/SILT FENCE ALONG THE DOWN GRADIENT PERIMETERS OF THE BORE PITS. SEE SITE PLANS FOR E&S CONTROLS.
3. EXCAVATE BORE PITS IN ACCORDANCE WITH SITE-SPECIFIC PLANS AND SEGREGATE TOP SOIL IN ACCORDANCE WITH STANDARD E&S PLAN NOTES. POSITION BORE PITS A MINIMUM OF 50 FEET FROM THE NEAREST TOP OF BANK, WHERE TECHNICALLY FEASIBLE.
4. THE CROSSING LENGTH IS DEPENDENT UPON THE OBSTACLE TO BE CROSSED, AND THE SURFACE AND SUBSURFACE CONDITIONS.




TETRA TECH

www.tetrattech.com

661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS



NO.	BY	DATE	REMARKS



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016
PROJECT NO.: 112IC05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.17
SHEET 0.17 OF 35




TETRA TECH

www.tetrattech.com

661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS


NO.	BY	DATE	REMARKS



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
**PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3**

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016
PROJECT NO.: 1121C05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.18
SHEET 0.18 OF 35



JUNIATA COUNTY HDD TESTING DISCHARGE LOCATION INFORMATION													
OUTFALL NO.	LATITUDE			LONGITUDE			HDD	ANTICIPATED DISCHARGE EVENTS				RECEIVING WATER NAME	CH. 93 EXISTING USE
	DEGREES	MINUTES	SECONDS	DEGREES	MINUTES	SECONDS		NUMBER	MAXIMUM FLOW (GPM)	DURATION (HRS)	VOLUME (GAL)*		
017	40	18	7.22	-77	41	48.83	S2-0156	2,000	0.668	80,172	1	TUSCARORA CREEK	CWF

* VOLUME DISPLAYS MAXIMUM POSSIBLE DISCHARGE VOLUME FOR EACH DISCHARGE LOCATION. NOT ALL DISCHARGE LOCATIONS WILL BE USED.

JUNIATA COUNTY HDD TESTING DISCHARGE LOCATION INFORMATION
NOT TO SCALE

19
0.19

JUNIATA COUNTY MAINLINE TESTING DISCHARGE LOCATION INFORMATION											
OUTFALL NO.	LATITUDE			LONGITUDE			ANTICIPATED DISCHARGE EVENTS				RECEIVING WATER NAME
	DEGREES	MINUTES	SECONDS	DEGREES	MINUTES	SECONDS	MAXIMUM FLOW (GPM)	DURATION (HRS)	VOLUME (GAL)*	NO./YEAR	
061	40	18	12.14	-77	42	23.73	2,000	9.68	1,162,021	1	HAY BALE STRUCTURE UNT TO GEORGE CREEK
062	40	18	7.13	-77	41	48.83	1,000	8.73	1,047,465	1	HAY BALE STRUCTURE TUSCARORA CREEK
063	40	17	58.85	-77	41	11.29	2,000	12.3	1,470,301	1	HAY BALE STRUCTURE UNT TO TUSCARORA CREEK
072	40	18	5.43	-77	41	47.58	1,000	8.73	1,047,465	1	DIRECT DISCHARGE TUSCARORA CREEK

* VOLUME DISPLAYS MAXIMUM POSSIBLE DISCHARGE VOLUME FOR EACH DISCHARGE LOCATION. NOT ALL DISCHARGE LOCATIONS WILL BE USED.


JUNIATA COUNTY MAINLINE TESTING DISCHARGE LOCATION INFORMATION
NOT TO SCALE

20
0.19



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS

DATE: NOVEMBER 2016
PROJECT NO.: 112IC05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.19
SHEET 0.19 OF 35



A

- B

C

- E

F

E



F

F

F

F

F

1

2

3

4

5

6

7

8

9

10

NOTES:

1. TOPOGRAPHIC MAPPING AND FEATURES COMPILED FROM WWW.PASDA.PSU.EDU.

2. THE PROJECT TAKES PLACE WITHIN JUNIATA COUNTY, PENNSYLVANIA.

3. TOWNSHIP BOUNDARIES TAKEN FROM WWW.PASDA.PSU.EDU.

4. 100-YEAR FEMA FLOODPLAINS FROM WWW.PASDA.PSU.EDU.

5. PIPELINE LOCATION AND RIGHT-OF-WAY FROM SUNOCO PIPELINE L.P.

6. USE COMPOST FILTER SOCK AS REQUIRED TO PREVENT RUNOFF FROM SPOIL AREA.

7. AT ALL STREAM CROSSINGS, RUNOFF MUST BE DIRECTED TO A SEDIMENT REMOVAL AREA (i.e. COMPOST FILTER SOCKS).

8. THE RIGHTS-OF-WAYS AND EASEMENTS SHOWN ON THIS PLAN ARE THE RESPONSIBILITY OF SUNOCO PIPELINE L.P. TO SECURE WITH THE INDIVIDUAL PROPERTY OWNER. THE RIGHTS-OF-WAY AND EASEMENTS SHOWN ON THIS PERMIT DRAWING REPRESENT THE BEST AVAILABLE PROPERTY INFORMATION AS PROVIDED TO TETRA TECH, INC. BY SUNOCO PIPELINE L.P. THE RIGHTS-OF-WAY AND EASEMENTS SHALL BE VERIFIED AND LOCATED IN THE FIELD BY SUNOCO PIPELINE L.P.

9. PAST AND PRESENT LAND USE CONSISTS OF AGRICULTURAL, FORESTED AND RESIDENTIAL AREAS. POST CONSTRUCTION LAND USE WILL BE A MAINTAINED, VEGETATED RIGHT-OF-WAY.

10. DRAWINGS REPRESENT THE FINAL PLAN FOR CONSTRUCTION.

11. THE EROSION & SEDIMENT CONTROL PLAN AND SITE RESTORATION PLAN, INSPECTION REPORTS, AND MONITORING REPORTS MUST BE AVAILABLE FOR REVIEW AND INSPECTION BY THE DEPARTMENT OR CONSERVATION DISTRICT.

12. THE LICENSED PROFESSIONAL OR DESIGNEE SHALL BE PRESENT ON SITE FOR THE CONSTRUCTION OF THE INFILTRATION BERMS AND TRENCHES.

13. A RECORDED INSTRUMENT WILL BE RECORDED AT THE RECORDER OF DEEDS TO PROVIDE FOR NECESSARY ACCESS FOR LONG TERM OPERATION AND MAINTENANCE FOR PCSM BMP'S. THE DEED WILL PROVIDE NOTICE THAT THE RESPONSIBILITY FOR THE LONG TERM OPERATION AND MAINTENANCE OF THE PCSM BMP'S IS A COVENANT THAT RUNS WITH THE LAND AND IS BINDING AND ENFORCEABLE BY SUBSEQUENT GRANTEEES.

SITE RESTORATION

FOLLOWING COMPLETION OF PIPELINE INSTALLATION AND TRENCH BACKFILLING, THE PIPELINE RIGHT OF WAY, ASSOCIATED WORKSPACES, AND TEMPORARY ACCESS ROADS SHALL BE RETURNED TO THE GENERAL GRADE PRESENT PRIOR TO PIPELINE INSTALLATION IN ORDER TO MAINTAIN PRECONSTRUCTION DRAINAGE PATTERNS. AFTER COMPLETION OF MAJOR CONSTRUCTION WORK, TOPSOIL THAT WAS STOCKPILED DURING CONSTRUCTION WILL BE PLACED ALONG THE ROW. GROUNDS DISTURBED BY ANY OF THE OPERATIONS NECESSARY TO COMPLETE THE WORK FOR THIS PROJECT ARE TO BE PERMANENTLY SEEDED, OR IF SPECIFIED, SODDED, UNLESS OCCUPIED BY STRUCTURES, PAVED OR DESIGNATED AS A PERMANENT ACCESS ROAD. DISTURBED AREAS, WHICH ARE AT FINAL GRADE, SHALL BE SEEDED AND MULCHED ONCE FINAL GRADES ARE ACHIEVED. THE PERMANENT SEED MIXTURE WILL RESTORE DISTURBED AREAS TO A MEADOW IN GOOD CONDITION OR BETTER. IF SEEDING CANNOT BE COMPLETED WITHIN A FOUR (4) DAY PERIOD DUE TO WEATHER CONDITIONS, THE DISTURBED AREA WILL BE MULCHED WITH STRAW AT THE RATE OF THREE (3) TONS PER ACRE. THIS STRAW WILL BE ANCHORED USING A METHOD OUTLINED ON DRAWING PCS-0.03.

SITE RESTORATION CONSTRUCTION SEQUENCE

A GENERALIZED CONSTRUCTION SEQUENCE IS PROVIDED BELOW. THE CONSTRUCTION SEQUENCE IS INTENDED TO PROVIDE A GENERAL COURSE OF ACTION TO CONFORM TO THE APPLICABLE REGULATORY AGENCY REQUIREMENTS FOR SITE RESTORATION AND POST-CONSTRUCTION STORMWATER MANAGEMENT OF THE SITE. NECESSARY STEPS FOR PROPER AND COMPLETE EXECUTION OF WORK PERTAINING TO THIS PLAN, WHETHER SPECIFICALLY MENTIONED OR NOT, ARE TO BE PERFORMED BY THE CONTRACTOR. THE CONTRACTOR WILL COMPLY WITH ALL REQUIREMENTS LISTED IN THIS SECTION. THE CONTRACTOR MAY BE REQUIRED TO ALTER CONTROLS BASED ON THE EFFECTIVENESS OF CONTROLS OR DIFFERING CONDITIONS ENCOUNTERED IN THE FIELD. THE APPROPRIATE COUNTY CONSERVATION DISTRICT AND DEP SHALL BE CONTACTED AND MUST APPROVE ANY DEVIATION TO THE AUTHORIZED PLANS. A PRE-CONSTRUCTION MEETING IS REQUIRED PRIOR TO THE START OF ANY CONSTRUCTION ACTIVITY. THE PENNSYLVANIA DEPARTMENT OF ENVIRONMENTAL PROTECTION (PADEP) OR APPLICABLE COUNTY CONSERVATION DISTRICT, CONTRACTORS, THE LANDOWNER, APPROPRIATE MUNICIPAL OFFICIALS, AND THE PLAN PREPARER MUST BE INVITED TO THIS MEETING AT LEAST 7 DAYS IN ADVANCE.

1. GRADE SURFACE TO FINISHED GRADE ELEVATIONS AS SOON AS PRACTICABLE FOLLOWING COMPLETION OF PIPE INSTALLATION.

2. SURFACE ROUGHENING WILL BE UTILIZED TO ROUGH THE SOIL SURFACE WITH HORIZONTAL DEPRESSIONS FOR THE PURPOSE OF REDUCING RUNOFF VELOCITY, INCREASING INFILTRATION, AIDING THE ESTABLISHMENT OF VEGETATION, AND REDUCING EROSION. SURFACE ROUGHENING SHOULD BE APPLIED TO SLOPES 3H:1V OR STEEPER UNLESS A STABLE ROCK FACE IS PROVIDED OR IT CAN BE SHOWN THAT THERE IS NOT A POTENTIAL FOR SEDIMENT POLLUTION TO SURFACE WATERS. FOR ROUGHENED SURFACES WITHIN 50 FEET OF A SURFACE WATER, AND WHERE BLANKETING OF SEEDED AREAS IS PROPOSED AS THE MEANS TO ACHIEVING PERMANENT STABILIZATION, SPRAY-ON TYPE BLANKETS ARE RECOMMENDED. SURFACE ROUGHENING SHALL BE ACCOMPLISHED USING DOZERS AFFIXED WITH GROUSER TRACKED EQUIPMENT. DOZERS SHALL RUN UP AND DOWN THE SLOPES LEAVING HORIZONTAL GROOVES PERPENDICULAR TO THE SLOPE. DOZER BLADES SHALL BE RAISED AND NOT USED DURING SURFACE ROUGHENING. WHERE COMPACTION DOES OCCUR, CONTRACTOR SHALL SCARIFY THE SOIL OR PROVIDE ADDITIONAL ROUGHENING SUCH AS DEEP RIPPING OR CHISEL RIPPING TO RESTORE THE AREA TO A MINIMAL COMPACTED STATE. IN AREAS OF PROPOSED INFILTRATION, SOILS SHALL BE AMENDED TO 2' BELOW GRADE. SEE SOIL AMENDMENT AND RESTORATION CONSTRUCTION SEQUENCE BELOW.

3. PLACE TOPSOIL FROM TOPSOIL STOCKPILES AS THE UPPER LAYER OF BACKFILL. TOPSOIL SHALL NOT BE PLACED WHEN THE SUBGRADE IS FROZEN OR WHEN IT IS EXCESSIVELY WET OR DRY AND SHALL NOT BE HANDLED WHEN IN A FROZEN OR MUDDY CONDITION.

4. REMOVE GRAVEL AND GEOTEXTILE FROM THE TEMPORARY ACCESS ROADS AND SCARIFY THE SOIL. REFER TO STEP 2 OF THIS SEQUENCE TO ADDRESS COMPACTION AT ACCESS ROADS. AFTER ADDRESSING COMPACTION CONCERNS, PLACE TOPSOIL THAT WAS STRIPPED PRIOR TO INSTALLATION OF THE ACCESS ROADS.

5. IMMEDIATELY SEED AND MULCH DISTURBED AREAS IN ACCORDANCE WITH THE PERMANENT SEEDING SCHEDULE ONCE FINAL GRADE IS ESTABLISHED AND TOPSOIL IS PLACED.

6. MAINTAIN EROSION AND SEDIMENTATION CONTROL DEVICES UNTIL SITE WORK IS COMPLETE AND A UNIFORM 70-PERCENT PERENNIAL VEGETATIVE COVER IS ESTABLISHED. REGRADE AND REVEGETATE AREAS DISTURBED DURING THE REMOVAL OF THE EROSION AND SEDIMENT CONTROLS.

SOIL AMENDMENT AND RESTORATION CONSTRUCTION SEQUENCE

1. GRADE SURFACE TO FINISHED GRADE ELEVATIONS AS SOON AS PRACTICABLE FOLLOWING COMPLETION OF PIPE INSTALLATION.

2. IN THE DESIGNATED SOIL AMENDMENT AREA, TILL THE GROUND AND MIX IN THE COMPOST AT A RATIO OF 2:1 (SOIL:COMPOST) TO A DEPTH OF 24 INCHES.

3. IMMEDIATELY SEED AND MULCH DISTURBED AREAS ONCE FINAL GRADE IS ESTABLISHED IN ACCORDANCE WITH THE PERMANENT SEEDING SCHEDULE.

4. MAINTAIN EROSION AND SEDIMENTATION CONTROL DEVICES UNTIL SITE WORK IS COMPLETE AND A UNIFORM 70% PERENNIAL VEGETATIVE COVER IS ESTABLISHED.

POST CONSTRUCTION STORMWATER MANAGEMENT CONSTRUCTION SEQUENCE

1. GRADE SURFACE TO FINISHED GRADE ELEVATIONS AS SOON AS PRACTICABLE FOLLOWING COMPLETION OF PIPE INSTALLATION.

2. INSTALL POST CONSTRUCTION BMPS AFTER COMPLETION OF PIPELINE CONSTRUCTION:

SOIL AMENDMENT AND RESTORATION

1. GRADE SURFACE TO FINISHED GRADE ELEVATIONS AS SOON AS PRACTICABLE FOLLOWING COMPLETION OF PIPE INSTALLATION.

2. IN THE DESIGNATED SOIL AMENDMENT AREA, TILL THE GROUND AND MIX IN THE COMPOST AT A RATIO OF 2:1 (SOIL:COMPOST) TO A DEPTH OF 24 INCHES.

3. IMMEDIATELY SEED AND MULCH DISTURBED AREAS ONCE FINAL GRADE IS ESTABLISHED IN ACCORDANCE WITH THE PERMANENT SEEDING SCHEDULE.

4. MAINTAIN EROSION AND SEDIMENTATION CONTROL DEVICES UNTIL SITE WORK IS COMPLETE AND A UNIFORM 70% PERENNIAL VEGETATIVE COVER IS ESTABLISHED.

TETRA TECH

www.tetratech.com

661 ANDERSEN DRIVE – FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

REVISIONS

NO.	BY	DATE	REMARKS

COMMONWEALTH OF PENNSYLVANIA

REGISTERED PROFESSIONAL ENGINEER

ROBERT F. SIMCOK

EXPIRES 12/31/2024

SUNOCO PIPELINE L.P.

SINKING SPRING, PENNSYLVANIA

PENNSYLVANIA PIPELINE PROJECT

CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES

JUNIATA COUNTY CONSERVATION DISTRICT

EROSION & SEDIMENT CONTROL &

SITE RESTORATION PLAN

NOTES & DETAILS

DATE: NOVEMBER 2016

PROJECT NO.: 112IC05958

DESIGNED BY: JB

DRAWN BY: BH



CHECKED BY: RS



COPYRIGHT TETRA TECH INC.

ES-0.22

SHEET 0.22 OF 35

R:_Marcellus Shale Projects\Sunoco\5958 - Penn Pipeline Project\8 - Juniata\E&S\5958ES000.22.dwg - PIT NICHOLE.NAJESKI 12/1/2016 12:58:55 PM


	1	2	3	4	5	6	7	8	9	10																																																							
	<u>LONG TERM INSPECTIONS AND MAINTENANCE FOR SITE RESTORATION AND PCSM CONTROLS:</u> LONG-TERM MAINTENANCE OF THE PIPELINE ROW WILL INCLUDE PERIODIC VISUAL INSPECTIONS FOR SUFFICIENT VEGETATIVE GROWTH AND COVER. INSUFFICIENT VEGETATIVE COVER IS DEFINED AS ANY AREA NOT ACHIEVING A UNIFORM 70-PERCENT PERENNIAL VEGETATIVE COVER. BARE SPOTS AND AREAS WITH INSUFFICIENT VEGETATIVE COVER WILL BE RESEEDED AND MULCHED WITHIN 24 HOURS OF DISCOVERY. THE RIGHT OF WAY WILL BE INSPECTED FOR SIGNS OF EROSION, ESPECIALLY ON STEEP SLOPES. CORRECTIVE MEASURES WILL BE TAKEN, AS NEEDED. IF THERE IS EVIDENCE OF TRENCH SETTLING, THE AREA WILL BE REGRADED TO MAINTAIN PRE-CONSTRUCTION DRAINAGE PATTERNS, MULCHED, AND SEEDED. A WRITTEN REPORT IS REQUIRED FOR EACH INSPECTION AND FOR EACH REPAIR OR MAINTENANCE ACTIVITY, AND THE REPORT SHOULD SPECIFY HOW TO ACCESS THE SITE. SPLP IS RESPONSIBLE FOR MAINTAINING THE ROW UNDER THE PROVISIONS OF THIS PERMIT. PERMANENT PROPOSED ACCESS ROADS AND VALVE PADS WILL BE CONSTRUCTED AS PART OF THE PROJECT. THESE ACCESS ROADS WILL REMAIN AS A PERMANENT GRAVEL DRIVE AFTER CONSTRUCTION IS COMPLETE. THE ACCESS ROADS WILL BE INSPECTED PERIODICALLY, AND AGGREGATE WILL BE APPLIED TO THE PERMANENT ACCESS ROADS AS NEEDED TO MAINTAIN AN ADEQUATE THICKNESS. INSPECTION AND MAINTENANCE PROCEDURES FOR PERMANENT POST-CONSTRUCTION STORMWATER MANAGEMENT FACILITIES AND STORMWATER CONVEYANCE BMPS ARE SUMMARIZED BELOW. IF ANY POST-CONSTRUCTION STORMWATER MANAGEMENT FACILITIES ARE CONSTRUCTED PRIOR TO STABILIZATION OF UPSLOPE CONTRIBUTORY DRAINAGE AREAS, INSPECTIONS SHALL OCCUR WEEKLY AND AFTER RUNOFF EVENTS UNTIL THE SURROUNDING AREA ACHIEVES STABILIZATION. SPECIFY WHERE WE HAVE TO DO POST-CONSTRUCTION INFILTRATION TESTING. <u>SOIL AMENDMENT AND RESTORATION</u> - THE SOIL RESTORATION PROCESS MAY NEED TO BE REPEATED OVER TIME, DUE TO COMPACTION BY USE AND/OR SETTLING. - SOIL AMENDMENT AREAS SHALL BE INSPECTED AT LEAST 4 TIMES PER YEAR FOR SIGNS OF COMPACTION. TO REMEDY COMPACTION, TILL THE SOIL TO A DEPTH OF 24 INCHES AND MIX IN COMPOST AT A RATIO OF 2:1 (SOIL:COMPOST). <u>CHANNEL</u> - INSPECTIONS TO BE DONE ANNUALLY AND WITHIN 48 HOURS AFTER EVERY MAJOR STORM EVENT (> 1 INCH RAINFALL DEPTH). - INSPECT AND CORRECT EROSIONS PROBLEMS, DAMAGE TO VEGETATION, AND SEDIMENT AND DEBRIS ACCUMULATION (ADDRESS WHEN > 3 INCHES AT ANY SPOT OR COVERING VEGETATION). - FOR VEGETATED CHANNELS, INSPECT VEGETATION ON SIDE SLOPES FOR EROSION AND FORMATION OF RILLS OR GULLIES, CORRECT AS NEEDED. - INSPECT FOR POOLS OF STANDING WATER, DEWATER AND DISCHARGE TO AN APPROVED LOCATION AND RESTORE TO DESIGN GRADE. - FOR VEGETATED CHANNELS, MOW AND TRIM VEGETATION TO ENSURE SAFETY, AESTHETICS, PROPER SWALE OPERATION, OR TO SUPPRESS WEEDS AND INVASIVE VEGETATION; DISPOSE OF CUTTINGS IN A LOCAL COMPOSTING FACILITY; MOW ONLY WHEN CHANNEL IS DRY TO AVOID RUTTING. - INSPECT FOR LITTER; REMOVE PRIOR TO MOWING. - INSPECT FOR UNIFORMITY IS CROSS-SECTION AND LONGITUDINAL SLOPE, CORRECT AS NEEDED. - INSPECT CHANNEL INLET (CURB CUTS, PIPES, ETC.) AND OUTLET FOR SIGNS OF EROSION OR BLOCKAGE, CORRECT AS NEEDED. - REPLACE ANY DISPLACED RIPRAP FOR RIPRAP LINED CHANNELS.																																																																
A																																																																	
B																																																																	
C																																																																	
D																																																																	
E																																																																	
F																																																																	
 TETRA TECH www.tetratech.com 661 ANDERSEN DRIVE – FOSTER PLAZA 7 PITTSBURGH, PA 15220 T: (412) 921-7090 F: (412) 921-4040		<table><tr><th colspan="4">REVISIONS</th></tr><tr><th>NO.</th><th>BY</th><th>DATE</th><th>REMARKS</th></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr></table>				REVISIONS				NO.	BY	DATE	REMARKS																															SUNOCO PIPELINE L.P. SINKING SPRING, PENNSYLVANIA PENNSYLVANIA PIPELINE PROJECT CONSTRUCTION SPREAD 3		1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES JUNIATA COUNTY CONSERVATION DISTRICT EROSION & SEDIMENT CONTROL & SITE RESTORATION PLAN NOTES & DETAILS		<table><tr><td>DATE:</td><td>NOVEMBER 2016</td></tr><tr><td>PROJECT NO.:</td><td>112IC05958</td></tr><tr><td>DESIGNED BY:</td><td>JB</td></tr><tr><td>DRAWN BY:</td><td>BH</td></tr><tr><td>CHECKED BY:</td><td>RS</td></tr><tr><td colspan="2">COPYRIGHT TETRA TECH INC.</td></tr><tr><td colspan="2">ES-0.23</td></tr><tr><td colspan="2">SHEET 0.23 OF 35</td></tr></table>		DATE:	NOVEMBER 2016	PROJECT NO.:	112IC05958	DESIGNED BY:	JB	DRAWN BY:	BH	CHECKED BY:	RS	COPYRIGHT TETRA TECH INC.		ES-0.23		SHEET 0.23 OF 35	
REVISIONS																																																																	
NO.	BY	DATE	REMARKS																																																														
DATE:	NOVEMBER 2016																																																																
PROJECT NO.:	112IC05958																																																																
DESIGNED BY:	JB																																																																
DRAWN BY:	BH																																																																
CHECKED BY:	RS																																																																
COPYRIGHT TETRA TECH INC.																																																																	
ES-0.23																																																																	
SHEET 0.23 OF 35																																																																	



TETRA TECH

www.tetratech.com



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
NOTES & DETAILS


DATE: NOVEMBER 2016
PROJECT NO.: 112IC05958
DESIGNED BY: JB
DRAWN BY: BH
CHECKED BY: RS
COPYRIGHT TETRA TECH INC.
ES-0.24
SHEET 0.24 OF 35



TETRA TECH

www.tetratech.com

661 ANDERSEN DRIVE – FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


[illegible]

SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES

JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
KEY PLAN

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-0.25	
SHEET	0.25 OF 35




- NOTES:**
1. SEE ES-0.01 & ES-0.02 FOR GENERAL NOTES & LEGEND.
 2. SEE ES-0.03 FOR STREAM & WETLAND CROSSING TABLES.
 3. BMP INSTALLATION TO BE ADJUSTED AS NEEDED TO ACCOMMODATE ACTUAL CONTOURS IDENTIFIED IN FIELD DURING VARIOUS PHASES OF THE PROJECT.



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040


REVISIONS				REMARKS
NO.	BY	DATE		




SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3


1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
SHEET 1 OF 10


DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-3.01	
SHEET 3.01 OF 35	




- NOTES:
1. SEE ES-0.01 & ES-0.02 FOR GENERAL NOTES & LEGEND.
 2. SEE ES-0.03 FOR STREAM & WETLAND CROSSING TABLES.
 3. BMP INSTALLATION TO BE ADJUSTED AS NEEDED TO ACCOMMODATE ACTUAL CONTOURS IDENTIFIED IN FIELD DURING VARIOUS PHASES OF THE PROJECT.


 TETRA TECH www.tetrattech.com 661 ANDERSEN DRIVE - FOSTER PLAZA 7 PITTSBURGH, PA 15220 T: (412) 921-7090 F: (412) 921-4040	REVISIONS			SUNOCO PIPELINE L.P. SINKING SPRING, PENNSYLVANIA PENNSYLVANIA PIPELINE PROJECT CONSTRUCTION SPREAD 3	1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES JUNIATA COUNTY CONSERVATION DISTRICT EROSION & SEDIMENT CONTROL & SITE RESTORATION PLAN SHEET 3 OF 10	DATE: NOVEMBER 2016
	NO.	BY				DATE
						DESIGNED BY: JB
						DRAWN BY: BH
						CHECKED BY: RS
						COPYRIGHT TETRA TECH INC.
						ES-3.03
						SHEET 3.03 OF 35




 TETRA TECH www.tetrattech.com 661 ANDERSEN DRIVE - FOSTER PLAZA 7 PITTSBURGH, PA 15220 T: (412) 921-7090 F: (412) 921-4040	REVISIONS			SUNOCO PIPELINE L.P. SINKING SPRING, PENNSYLVANIA PENNSYLVANIA PIPELINE PROJECT CONSTRUCTION SPREAD 3	1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES JUNIATA COUNTY CONSERVATION DISTRICT EROSION & SEDIMENT CONTROL & SITE RESTORATION PLAN SHEET 4 OF 10	DATE: NOVEMBER 2016
	NO.	BY				DATE
						DESIGNED BY: JB
						DRAWN BY: BH
						CHECKED BY: RS
						ES-3.04
						SHEET 3.04 OF 35



- NOTES:
1. SEE ES-0.01 & ES-0.02 FOR GENERAL NOTES & LEGEND.
 2. SEE ES-0.03 FOR STREAM & WETLAND CROSSING TABLES.
 3. BMP INSTALLATION TO BE ADJUSTED AS NEEDED TO ACCOMMODATE ACTUAL CONTOURS IDENTIFIED IN FIELD DURING VARIOUS PHASES OF THE PROJECT.

 TETRA TECH www.tetrattech.com 661 ANDERSEN DRIVE - FOSTER PLAZA 7 PITTSBURGH, PA 15220 T: (412) 921-7090 F: (412) 921-4040	<table><tr><th colspan="4">REVISIONS</th></tr><tr><th>NO.</th><th>BY</th><th>DATE</th><th>REMARKS</th></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr><tr><td> </td><td> </td><td> </td><td> </td></tr></table>	REVISIONS				NO.	BY	DATE	REMARKS																		SUNOCO PIPELINE L.P. SINKING SPRING, PENNSYLVANIA PENNSYLVANIA PIPELINE PROJECT CONSTRUCTION SPREAD 3	1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES JUNIATA COUNTY CONSERVATION DISTRICT EROSION & SEDIMENT CONTROL & SITE RESTORATION PLAN SHEET 7 OF 10	<table><tr><td>DATE:</td><td>NOVEMBER 2016</td></tr><tr><td>PROJECT NO.:</td><td>112IC05958</td></tr><tr><td>DESIGNED BY:</td><td>JB</td></tr><tr><td>DRAWN BY:</td><td>BH</td></tr><tr><td>CHECKED BY:</td><td>RS</td></tr><tr><td colspan="2">COPYRIGHT TETRA TECH INC.</td></tr><tr><td colspan="2">ES-3.07</td></tr><tr><td colspan="2">SHEET 3.07 OF 35</td></tr></table>	DATE:	NOVEMBER 2016	PROJECT NO.:	112IC05958	DESIGNED BY:	JB	DRAWN BY:	BH	CHECKED BY:	RS	COPYRIGHT TETRA TECH INC.		ES-3.07		SHEET 3.07 OF 35	
	REVISIONS																																												
NO.	BY	DATE	REMARKS																																										
DATE:	NOVEMBER 2016																																												
PROJECT NO.:	112IC05958																																												
DESIGNED BY:	JB																																												
DRAWN BY:	BH																																												
CHECKED BY:	RS																																												
COPYRIGHT TETRA TECH INC.																																													
ES-3.07																																													
SHEET 3.07 OF 35																																													




- NOTES:
1. SEE ES-0.01 & ES-0.02 FOR GENERAL NOTES & LEGEND.
 2. SEE ES-0.03 FOR STREAM & WETLAND CROSSING TABLES.
 3. BMP INSTALLATION TO BE ADJUSTED AS NEEDED TO ACCOMMODATE ACTUAL CONTOURS IDENTIFIED IN FIELD DURING VARIOUS PHASES OF THE PROJECT.



661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

www.tetrattech.com


REVISIONS				REMARKS
NO.	BY	DATE		



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
SHEET 8 OF 10

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT TETRA TECH INC.	
ES-3.08	
SHEET 3.08 OF 35	



- NOTES:
1. SEE ES-0.01 & ES-0.02 FOR GENERAL NOTES & LEGEND.
 2. SEE ES-0.03 FOR STREAM & WETLAND CROSSING TABLES.
 3. BMP INSTALLATION TO BE ADJUSTED AS NEEDED TO ACCOMMODATE ACTUAL CONTOURS IDENTIFIED IN FIELD DURING VARIOUS PHASES OF THE PROJECT.




661 ANDERSEN DRIVE - FOSTER PLAZA 7
PITTSBURGH, PA 15220
T: (412) 921-7090 | F: (412) 921-4040

www.tetrattech.com

REVISIONS

NO.	BY	DATE	REMARKS



SUNOCO PIPELINE L.P.
SINKING SPRING, PENNSYLVANIA
PENNSYLVANIA PIPELINE PROJECT
CONSTRUCTION SPREAD 3

1-16" & 1-20" PROPOSED WELDED STEEL NATURAL GAS LIQUIDS PIPELINES
JUNIATA COUNTY CONSERVATION DISTRICT
EROSION & SEDIMENT CONTROL &
SITE RESTORATION PLAN
SHEET 10 OF 10

DATE:	NOVEMBER 2016
PROJECT NO.:	112IC05958
DESIGNED BY:	JB
DRAWN BY:	BH
CHECKED BY:	RS
COPYRIGHT	TETRA TECH INC.
ES-3.10	
SHEET 3.10	OF 35