

- 5. Install construction entrance and associated culvert.
- 6. Remove brush to effectively install perimeter controls, level side cuts to grant access for vehicles and workers to safely perform the installation of sediment barriers on the Site as shown on the construction drawings.
- The Compliance Manager shall provide PADEP at least three days' notice prior to bulk earth disturbance and upon completed installation of perimeter erosion controls.
- 8. Install perimeter Compost Filter Socks.
- 9. Proceed with major clearing and grubbing.
- 10. Begin grading and strip and stockpile topsoil within the designated area and install sediment barriers around stockpiles.
- 11. If applicable, install security fence. The necessity of a security fence will be at the discretion of the Contractor.
- 12. Begin construction staking for layout of limits of gravel lot.
- 13. Immediately stabilize the Site with geotextile and gravel surfacing where indicated in the E&SC Plans. Remaining disturbed areas shall be fertilized, seeded, and mulched. Seed mixtures, fertilizer, and mulch application rates and dates shall be in accordance with the tables provided within the general notes section of the E&SC Plans, landowner agreements, and the environmental construction plan for Pennsylvania.
- 14. Upon temporary cessation of an earth disturbance activity or any stage of an activity where the cessation of earth disturbance activities will exceed four days, the Site shall be immediately seeded, mulched, or otherwise protected from accelerated erosion and sedimentation pending future earth disturbance activities. For an earth disturbance activity or any stage of an activity to be considered temporarily stabilized, the disturbed areas shall be covered with one of the following: a minimum uniform coverage of mulch and seed, with a density capable of resisting accelerated erosion and sedimentation, or an acceptable BMP, which temporarily minimizes accelerated erosion and sedimentation. Temporary stabilization will not occur on active vehicular travel ways within the right of way. The on-site environmental inspector will log daily activity within the limits of disturbance and notify the Contractor of areas requiring temporary stabilization (i.e., areas where work has ceased for at least four days).