



**NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES)
DISCHARGES OF STORMWATER ASSOCIATED WITH CONSTRUCTION ACTIVITIES
EROSION AND SEDIMENT CONTROL (E&S) MODULE 1**

Applicant: **Relteva, LLC**

Project Site Name: **Relteva Development - One Red Lion Road**

Surface Water Name(s): **UNT to Pennypack Creek**

Surface Water Use(s): **TSF, MF**

E&S PLAN INFORMATION

1. Describe the existing topographic features of the project site and the immediate surrounding area.

The project site was previously used as a golf course and is relatively flat across the entire site. There are mounds, ponds and other features utilized by the golf course throughout. The site is bounded by Red Lion Road to the south, existing industrial sites to the east and north, and a proposed residential development to the west. There are very minimal, if any, off site areas that drain into the project site.

2. Complete the following table for soils present at the project site.

Map Unit Symbol	Map Unit Name	Acres	HSG	% of Disturbed Area	Depth (ft)	Hydric
UdB	Urban Land-Chester Complex, 0-8% slopes	129.7	B	87.0	full	<input type="checkbox"/>
UugB	Urban Land-Udorthents, 0-8% slopes	18.9	B	13.0	full	<input type="checkbox"/>
						<input type="checkbox"/>

Discuss any soil limitations and how the E&S Plan was designed to address those limitations.

The soil limitations are described in the E&S Narrative on Pages 3-4, and on the E&S Notes Plan, Sheet3.

If Hydric soils are present, is a wetland determination attached to this module? Yes No N/A

If soils are known to be contaminated, 1) identify the pollutants exceeding Act 2 standards in the space provided below, 2) identify the extent of soil contamination on an E&S Plan Drawing that is attached to this module, and 3) describe the methods that will be used to avoid or minimize disturbance of the contaminated soils in the space provided below.

The site is currently vacant, most recently utilized as an 18-hole golf course and driving range. Historically the site was utilized for industrial purposes, including the manufacturing of military aircraft during wartime efforts, passenger rail cars, and automobiles. In 1987, industrial operations ceased and environmental characterization and remediation efforts ensued. Remedial efforts have been driven by Polychlorinated Biphenyls (PCBs), specifically Aroclor 1248, and select metals in soil and volatile organic compounds (VOCs) in soil and groundwater. Prior remediation has included a combination of source removal, hydraulic control of the groundwater plume, and exposure pathway elimination. The Pennsylvania Department of Environmental Protection (PADEP) approved remedial efforts in 2000 which utilized Site-Specific Standards and leaving impacted soil and groundwater in place. Engineering and institutional controls documented in a deed notice remain in effect to eliminate exposure pathways.

Existing environmentally sensitive areas are represented on the plans provided herein. These areas will be addressed by the appropriate BMPs outlined in this NPDES Application and the attached Soil Management Plan.

The following regulated substances have been documented in soil and/or groundwater at the subject site.

Contaminant	Maximum Concentration
Soil	

Polychlorinated Biphenyls (PCB and/or chlorodiphenyl)	>750 mg/kg
Vanadium	440 mg/kg
Beryllium	62 mg/kg
Arsenic	73 mg/kg
Antimony	60 mg/kg
Boron	330 mg/kg
Cobalt	12,000 mg/kg
Lead	1,100 mg/kg
Selenium	35 mg/kg
Thallium	62 mg/kg
Tetrachloroethylene (PCE)	42 mg/kg
Cis-1,2-Dichloroethylene (cis-1,2-DCE)	8.7 mg/kg
Vinyl Chloride	17 mg/kg
Benzene	67 mg/kg
Toluene	350 mg/kg
Ethylbenzene	150 mg/kg
Total Xylenes	2,200 mg/kg
Trichlorobenzene (TCB)	1,530 mg/kg
Groundwater	
Tetrachloroethylene (PCE)	390 µg/L
Trichloroethylene (TCE)	1,626 µg/L
Cis-1,2-Dichloroethylene (cis-1,2-DCE)	3,200 µg/L
Vinyl Chloride	520 µg/L
Carbon Tetrachloride	5.4 µg/L
Benzene	4,400 µg/L
1,2-Dichloropropane	9 µg/L
Methylene Chloride	42 µg/L

The Erosion and Sedimentation Control Plans have been annotated to manage the contaminated soil during construction. The standard erosion and sedimentation best management practices shown on the plans, and the procedures outlined on the Soil Management Plan provided under separate cover, will be used to manage the contaminated media during construction. Contaminated groundwater, if encountered during construction, will be properly managed as directed by the Environmental Consultant.

3. Describe the characteristics of the earth disturbance activity, including the past, present and proposed land uses and the proposed alteration to the project site.

The site is currently vacant, most recently utilized as an 18-hole golf course and driving range. Historically the site was utilized for industrial purposes, including the manufacturing of military aircraft during wartime efforts, passenger rail cars, and automobiles. The proposed land use is to stockpile fill materials.

4. Describe the volume and rate of runoff from the project site and its upstream watershed area.

N/A - This will be addressed in a future phase.

5. Check boxes to indicate all BMPs that will be installed or implemented, identify plan numbers for the BMPs, and describe any deviations from the E&S Manual.

E&S BMPs	Plan No(s). Identified	Plan No(s). for O&M	Deviation(s) from E&S Manual
<input type="checkbox"/> Rock Construction Entrance			
<input type="checkbox"/> Rock Construction Entrance with Wash Rack			
<input type="checkbox"/> Rumble Pad			
<input type="checkbox"/> Wheel Wash			
<input type="checkbox"/> Temporary and Permanent Access Roads			
<input type="checkbox"/> Waterbar			
<input type="checkbox"/> Broad-based Dip			
<input type="checkbox"/> Open-top Culvert			
<input type="checkbox"/> Water Deflector			
<input type="checkbox"/> Roadside Ditch			
<input type="checkbox"/> Ditch Relief Culvert			
<input type="checkbox"/> Turnout			
<input type="checkbox"/> Compost Sock Sediment Trap			
<input type="checkbox"/> Temporary Stream Crossing			
<input type="checkbox"/> Temporary Wetland Crossing			
<input type="checkbox"/> Turbidity Barrier (Silt Curtain)			
<input type="checkbox"/> Dewatering Work Areas			
<input checked="" type="checkbox"/> Pumped Water Filter Bag	1-10	23	
<input type="checkbox"/> Sump Pit			
<input type="checkbox"/> Waste Management			
<input type="checkbox"/> Concrete Washout			
<input checked="" type="checkbox"/> Compost Filter Sock	1-10	23	
<input type="checkbox"/> Compost Filter Berm			
<input type="checkbox"/> Weighted Sediment Filter Tube			
<input type="checkbox"/> Rock Filter Outlet			
<input type="checkbox"/> Silt Fence (Filter Fabric Fence)			
<input type="checkbox"/> Reinforced Silt Fence			
<input type="checkbox"/> Super Silt Fence (Super Filter Fabric Fence)			

E&S BMPs	Plan No(s). Identified	Plan No(s). for O&M	Deviation(s) from E&S Manual
<input type="checkbox"/> Sediment Filter Log (Fiber Log)			
<input type="checkbox"/> Wood Chip Filter Berm			
<input type="checkbox"/> Straw Bale Barrier			
<input type="checkbox"/> Rock Filter			
<input type="checkbox"/> Vegetative Filter Strip			
<input checked="" type="checkbox"/> Inlet Filter Bag	1-10	23	
<input checked="" type="checkbox"/> Stone Inlet Protection	1-10	23	
<input type="checkbox"/> Runoff Conveyance (Channel)			
<input type="checkbox"/> Bench			
<input type="checkbox"/> Top-of-Slope Berm			
<input type="checkbox"/> Temporary Slope Pipe			
<input type="checkbox"/> Sediment Basin			
<input type="checkbox"/> Sediment Trap			
<input type="checkbox"/> Riprap Apron			
<input type="checkbox"/> Flow Transition Mat			
<input type="checkbox"/> Stilling Basin (Plunge Pool)			
<input type="checkbox"/> Stilling Well			
<input type="checkbox"/> Energy Dissipater			
<input type="checkbox"/> Drop Structure			
<input type="checkbox"/> Earthen Level Spreader			
<input type="checkbox"/> Structural Level Spreader			
<input type="checkbox"/> Surface Roughening			
<input type="checkbox"/> Vegetative Stabilization			
<input checked="" type="checkbox"/> Erosion Control Blanket	1-10	23	
<input type="checkbox"/> Soil Binders			
<input type="checkbox"/> Sodding			
<input type="checkbox"/> Cellular Confinement Systems			
<input checked="" type="checkbox"/> Alternative: Alternative Rock Construction Entrance	1-10	23	
<input type="checkbox"/> Alternative:			

Table 1 – For PAG-01 applicants, complete the requested information for each selected E&S BMP, where applicable.

Site Access BMPs										
BMP Name	No.	Length (ft)	Width (ft)	% Slope	Spacing (ft)	Length of Upslope Drainage (ft)	Culvert Diameter (in)	Soil Type in Ditch	E&S Manual Figure/Detail No.	
Rock Construction Entrance (RCE)										
RCE with Wash Rack										
Temporary and Permanent Access Roads – Crowned Roadway										
Temporary and Permanent Access Roads – In-sloped Roadway										
Waterbar										
Broad-based Dip										
Open-top Culvert										
Water Deflector										
Roadside Ditch										
Ditch Relief Culvert										
Sediment Barriers / Filters										
BMP Name	DA (ac)	Diameter (in)	Storage Capacity (cf)	Trap Height (in)	% Slope	Slope Length Above Barrier (ft)	Barrier Height (in)	E&S Manual Figure/Detail No.		
Compost Sock Sediment Trap										
Compost Filter Sock										
Compost Filter Berm										
Silt Fence (Filter Fabric Fence)										
Super Silt Fence										
Sediment Filter Log										
Weighted Sediment Filter Tube										
Straw Bale Barrier										
Wood Chip Filter Berm										
Toe-of-Slope Berm										

Table 1 – For PAG-01 applicants, complete the requested information for each selected E&S BMP, where applicable.

Runoff Conveyance BMPs													
BMP Name	Temporary	Design Storm	DA (ac)	Multiplier	Qr (cfs)	Q (cfs)	Manning's n	Va (fps)	V (fps)	D (ft)	d (ft)	Flow Depth Ratio	E&S Manual Figure/Detail No.
Vegetated Channel	<input type="checkbox"/>												
Sodded Channel	<input type="checkbox"/>												
Riprap Channel	<input type="checkbox"/>												
Energy Reduction BMPs													
BMP Name	Downstream Distance to Drainage Course (ft)	Downstream % Slope	DA (ac)	Discharge (cfs)	Manhole Depth (ft)	Inflow Pipe Diameter (in)	Outlet Pipe Diameter (in)	E&S Manual Figure/Detail No.					
Level Spreader													
Drop Structure													
Stilling Basins / Wells													
BMP Name	Pipe Diameter (in)	Discharge (cfs)	Well Diameter (in)	Depth of Well Below Invert (ft)	Basin Depth (ft)	Median Riprap Size (in)	Distance from Discharge Pipe to Basin Center (ft)	E&S Manual Figure/Detail No.					
Stilling Basin													
Stilling Well													
Other BMPs													
BMP Name	DA (ac)	Pipe Diameter (in)	Berm Height (in)	Length (ft)	% Slope	Vertical Spacing (ft)	Channel Depth (ft)	Riprap Size	Riprap Thickness (in)	Initial Width (ft)	Terminal Width (ft)	E&S Manual Figure/Detail No.	
Temporary Slope Pipe													
Bench													
Rock Filter													
Riprap Apron													

For selected BMPs not identified in Table 1, report the name of the BMP and the Figure or Detail No. from the E&S Manual that will be used for design and implementation (PAG-01 only).

BMP Name	E&S Manual Figure/Detail No.	BMP Name	E&S Manual Figure/Detail No.

6. All applicable Standard E&S Worksheets from Appendix B of the E&S Manual have been completed and are attached.
7. Other worksheets or calculations equivalent to Appendix B of the E&S Manual have been completed and are attached.
8. Identify the E&S Plan Drawing number(s) that describes the sequence of BMP installation and removal in relation to the scheduling of earth disturbance activities, prior to, during and after earth disturbance activities that ensure the proper functioning of all BMPs.
Sheet 23
9. Supporting E&S calculations have been completed and are available upon request (PAG-01 only).
10. Supporting E&S calculations are attached to the NOI/application.
11. Plan drawings consist of standard Figures/Construction Details in E&S Manual (PAG-01 only).
12. Plan drawings have been developed for the project and are attached to the NOI/application.
13. BMPs will be inspected on a weekly basis and after measurable storm events (i.e., at least 0.25 inch).
14. Identify the following information relating to temporary stabilization measures on an E&S Plan Drawing and identify the Drawing No. below: 1) vegetative species, 2) % pure live seed, 3) seed application rate, 4) fertilizer type, 5) fertilizer application rate, 6) mulch type, 7) mulching rate, and 8) liming rate.
E&S Plan Drawing No(s): **Sheet 23**
15. Identify the following information relating to permanent stabilization measures on an E&S Plan Drawing and identify the Drawing No. below: 1) vegetative species, 2) % pure live seed, 3) seed application rate, 4) fertilizer type, 5) fertilizer application rate, 6) mulch type, 7) mulching rate, 8) liming rate, 9) anchor material, 10) anchoring method, 11) rate of anchor material application, 12) topsoil placement depth, and 13) seeding season dates.
E&S Plan Drawing No(s): **Sheet 23**
16. Describe the procedures that will be taken to ensure that recycling or disposal of materials associated with or from the project site will be conducted properly.
The following is a list that includes, but that is not limited to, the potential construction wastes that may exist on-site:
 - concrete curb and sidewalk
 - asphalt
 - e&s bmp - compost filter socks
 - e&s bmp - temporary riser
 - e&s bmp - erosion control matting
 - e&s bmp - stone inlet protection
 - soil deemed unacceptable for reuse on-site or export as clean fill.

All building materials and wastes shall be removed from the site and recycled or disposed of in accordance with the department's solid waste management regulations at 25 pa. Code 260.1 et seq., 271.1, and 287.1 et seq. No building materials or wastes or unused building materials shall be burned, buried, dumped, or discharged at the site. Below is a list of methods for the proper recycling/disposal of various materials:

1.) Soil - soil deemed unacceptable for reuse on-site or export as clean fill shall be transported to an appropriate disposal facility pursuant to applicable local, state and federal regulations.

2.) **Dust control - construction traffic must enter and exit the site at the stabilized construction entrance. The purpose is to trap dust and mud that would otherwise be carried off-site by construction traffic. Water trucks will be used as needed during construction to reduce dust generated on the site. Dust control must be provided by the contractor to a degree that is acceptable to the local conservation district. After construction, the site will be stabilized, which will reduce the potential for dust generation.**

3.) **Solid waste disposal - no solid materials, including building materials, are allowed to be discharged from the site with stormwater. All solid waste, including disposable materials incidental to the major construction activities, must be collected and placed in containers. The containers will be emptied as necessary by a contract trash disposal service and hauled away from the site.**

4.) **Sanitary facilities - all personnel involved with construction activities must comply with state and local sanitary or septic system regulations. Temporary sanitary facilities will be provided at the site throughout the construction phase. They must be utilized by all construction personnel and will be serviced by a licensed commercial operator.**

5.) **Water source - non-stormwater components of site discharge must be clean water. Water used for construction which discharges from the site must originate from a public water supply or private well approved by the state health department. Water used for construction that does not originate from an approved public supply must not discharge from the site.**

6.) **Concrete waste from concrete ready-mix trucks - discharge of excess or waste concrete and/or wash water from concrete trucks will be allowed on the construction site, but only in specifically designated diked areas prepared to prevent contact between the concrete and/or wash water and stormwater that will be discharged from the site.**

17. Identify the presence of any naturally occurring geologic formations or soil conditions that may have the potential to cause pollution during earth disturbance activities. If such formations or conditions exist, identify BMPs that will be implemented to avoid or minimize potential pollution.

Based on the site's due diligence, a portion of this site's soils are considered contaminated. Please refer to the environmental plan, sheet 2, and the associated soil management plan for procedures to manage contaminated or potentially contaminated materials.

18. Identify whether the potential exists for thermal impacts to surface waters from the earth disturbance activity. If such potential exists, identify BMPs that will be implemented to avoid, minimize, or mitigate potential thermal impacts.

N/A - no discharges are proposed in the Phase 1, E&S phase. This will be addressed in Phase 2.

19. The E&S Plan has been planned, designed, and will be implemented to be consistent with the PCSM Plan.

20. If applicable, identify existing and proposed riparian forest buffers on E&S and PCSM Plan Drawings and identify the Drawing No(s) below (select N/A if not applicable).

E&S Plan Drawing No(s): N/A

PCSM Plan Drawing No(s):

E&S PLAN DEVELOPER

I am trained and experienced in E&S control methods.

I am a licensed professional.

Name: Cornelius Brown, PE

Title: Principal

Company: Bohler Engineering

Phone No.: (267) 402-3400

Address: 1515 Market Street, Suite 920

Email: cbrown@bohlereng.com

City, State, ZIP: Philadelphia, PA 19102

License No.: PE075317

License Type: Professional Engineer

Exp. Date: _____

Cornelius Brown

E&S Plan Developer Signature

March 30, 2020

Date

