

Worksheet 5. Structural BMP Volume Credits

**PROJECT:** Sunoco - Mt. Union Valves  
**SUB-BASIN:** Aughwick Creek

<b>Required Control Volume (ft<sup>3</sup>) - from Worksheet 4:</b>	5,233
<b>Non-structural Volume Credit (ft<sup>3</sup>) - from Worksheet 3:</b> (maximum is 25% of required volume)	0
<b>Structural Volume Reqmt (ft<sup>3</sup>):</b> <i>(Required Control Volume minus Non-structural Credit)</i>	5,233

Proposed BMPs from PA Stormwater Best Management Practices Manual Chapter 6	Area (ft <sup>2</sup> )	Volume Reduction Permanently Removed (ft <sup>3</sup> )
6.4.1 Porous Pavement		
6.4.2 Infiltration Basin		
6.4.3 Infiltration Bed	5,600	5,968
6.4.4 Infiltration Trench		
6.4.5 Rain Garden/Bioretenion		
6.4.6 Dry Well/Seepage Pit		
6.4.7 Constructed Filter		
6.4.8 Vegetated Swale		
6.4.9 Vegetated Filter Strip		
6.4.10 Berm		
6.5.1 Vegetated Roof		
6.5.2 Capture and Re-Use		
6.6.1 Constructed Wetlands		
6.6.2 Wet Pond/Retention Basin		
6.7.1 Riparian Buffer/Riparian Forest Buffer Restoration		
6.7.2 Landscape Restoration/Reforestation		
6.7.3 Soil Amendment		
6.8.1 Level Spreader		
6.8.2 Special Storage Areas		
<i>Other:</i>		
<b>Total Structural Volume (ft<sup>3</sup>):</b>		<b>5,968</b>
<b>Structural Volume Requirement (ft<sup>3</sup>):</b>		<b>5,233</b>
<b>DIFFERENCE:</b>		<b>-735</b>