



WATER
AT YOUR SERVICE

Vanport Township Municipal Authority

285 RIVER AVENUE

VANPORT, PENNSYLVANIA 15009

(412) 774-2091

(412) 775-1038

TO: Edward Walker
Project Manager

FROM: DAVID P. BROOKS
VIMA Superintendent

DATE: November 1, 1989

CONSTRUCTION NOTE

PLEASE BE ADVISED THAT THERE MUST BE AT LEAST
1 and 1/2 inch of cover by concrete between outside
wall and interior wall reinforcement material.
Any less would be less than prudent construction
procedure.



WATER
AT YOUR SERVICE

Vanport Township Municipal Authority

285 RIVER AVENUE

VANPORT, PENNSYLVANIA 15009

(412) 774-2091

(412) 775-1038

November 1, 1989


Westinghouse Corporation
1 Tusca Road
Beaver, Pa. 15009

Attn: Mr. Edward Walker
Project Manager

Dear Mr. Walker:

The Vanport Township Municipal Authority has requested all test information concerning the TCE Pilot Study in conjunction with all data pertaining to systems contaminant levels from your mandated start-up date in July, 1989, on the Vanport Water Systems.

Your immediate attention would be appreciated!!



David P. Brooks
SUPERINTENDENT



WATER
AT YOUR SERVICE

Vanport Township Municipal Authority

285 RIVER AVENUE

VANPORT, PENNSYLVANIA 15009

(412) 774-2091

(412) 775-1038

November 1, 1989

Westinghouse Corporation
One Tusca Road
Beaver, Pa. 15009

Attn: Mr. Edward Walker
Project Manager

Dear Mr. Walker:

As per our discussion concerning the drawing on the TRACO
Tr. 2500 window:

Addressing the assumption that your engineers have set forth
pertaining to possible effects on process equipment, the windows
in question will be fixed in place and in retrospect there would
be no need for screening as proposed as these windows will not open.

DAVID P. BROOKS
SUPERINTENDENT

DPB/djl



WATER
AT YOUR SERVICE

Vanport Township Municipal Authority

285 RIVER AVENUE

VANPORT, PENNSYLVANIA 15009

(412) 774-2091

(412) 775-1038

November 8, 1989

Westinghouse Electric Corporation
One Tuscarawas Road
Beaver, Pa. 15009

Attn: Mr. Edward Walker
Project Manager

Dear Mr. Walker:

In regards to your specifications on inside finish of clearing well, I do see where excruded material will be chiselled off and holidays filled. However, I see no recommendation for disinfection of these surfaces in compliance with AWWA procedures.

At this time I would also recommend that all lines in place have HTH added along with protective covering to avoid possible contamination.

DAVID P. BROOKS

SUPERINTENDENT



WATER
AT YOUR SERVICE

Vanport Township Municipal Authority

285 RIVER AVENUE

VANPORT, PENNSYLVANIA 15009

(412) 774-2091

(412) 775-1038

November 8, 1989

Westinghouse Electric Corporation
One Tuscarawas Road
Beaver, Pa. 15009

Attn: Mr. Edward Walker
Project Manager

Dear Mr. Walker:

In regards to your selection of concrete curing material that you propose for the clearing well and related structures, it is imperative that at least the inside of the tank and baffel wall materials be in accordance with AWWA specifications for use with potable water.

DAVID P. BROOKS
SUPERINTENDENT